

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase VIII – Visakhapatnam District Package No. AP VIII - 1938 – “Providing BT surface to the road from PR Road 13/0 KM to Ramulu”– Granting Post facto Extension of Agreement Time for a period of 202 days without penalty – Orders – Issued.

-----

PANCHAYAT RAJ & RURAL DEVELOPMENT (PROGS.II) DEPT

G.O.Rt.No. 737

Dated.11-05-2011.  
Read the following:-

- 1) G.O.Ms.No.68, PR&RD (Progs.II) Dept,dt.27.02.2009.
- 2) From the ENC(PR), PMGSY, Hyd, Lr.No.W11/DEE.III/  
PMGSY Ph.VIII /AP VIII 1938/09,dt. 26-03-2011.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, & PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby grant Post facto Extension of Agreement Time upto 31-3-2011 i.e for a period of 202 days without penalty as the delay is not attributable to the contractor in respect of work “Providing BT surface to the road from PR Road 13/0 KM to Ramulu” in Visakhapatnam District under PMGSY Phase–VIII Package No. AP VIII-1938.

2. The Engineer-in-Chief, Panchayat Raj, Admn., PMGSY, Hyderabad shall take necessary action accordingly.

3. This Order issues with the concurrence of Finance Department vide their U.O.No.10357/198/Expr.PR&RD/11, Dt.04.05.2011.

4. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj,Admn& PMGSY, Hyderabad  
The Superintending Engineer,(PR), Visakhapatnam District.

Copy to:

The OSD to Min.(PR)./ Finance (Expr. PR&RD) Department.  
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER.